

3 Week Look Ahead Schedule

UTM DV5015 Lab Reno U of T Project # P300-22-180 Karyan Ngo	April- May																					
	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri			
	Apr	Apr	Apr	Apr	Apr	Apr	Apr	Apr	Apr	May	May	May	May	May	May	May	May	May	May			
Activity Description	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	Noise Rating		After Hours Work
HVAC work	X	X	X	X				X	X	X	X				X	X	X	X				
Drywall taping	X	X	X	X	X																	
Prime remaining drywall								X														
Hang doors & hardware				X	X																	
Chase wall framing & drywall															X	X	X	X	X			
Fume hood move	X	X																				
Electrical pipework & wiremold			X	X	X			X	X	X	X	X										
Penthouse slab layout		X																				
Penthouse slab forming				X	X																	
Penthouse coring																						**Pending exhaust re routing**
4019 Abatement				X	X																	
Penthouse slab pour								X														
Floor prep															X	X	X	X	X			

LEGEND	
<div></div>	Construction Activity
<div></div>	Construction Milestone
<div></div>	UTM Activity
<div></div>	UTM Milestone

NOISE DESCRIPTION	RATING
None	N/A
Low Noise Activity (no audible sound for adjacent labs)	
Low to Medium Noise Activity (audible sound to adjacent labs)	
Medium Noise Activity (audible sound to labs above and below)	
Medium to High Noise Activity (audible sound within the building section)	
High Noise Activity (will have significant impact on building)	