

3 Week Look Ahead Schedule

4031 - UTM CUP Water Softener & De-Alkalizer Project Ashwin Rodrigues		November 2021																				Noise Rating	After Hours Work	
		Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat			Sun
Activity Description	Areas Affected	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5		
Penthouse																								
Demo & concrete pad and epoxy pad.	Scope Completed																							
Replace 6 inch gate valve & Install 4" valve	Scope Completed																							
Electrical	Scope Completed									x	x	x	x			x	x	x	x	x				
Partial equipment delivery	Scope Completed									x	x	x	x											
Installation of piping	Scope Completed	x	x	x	x				x	x	x	x				x	x	x	x					
Equipment delivery (Nov 8th)	Scope Completed																							
Piping tie-in	Scope Completed																							
Delivery of salt and installation in tanks	CUP					x																		
Insulation	CUP																							
Commissioning	CUP					x																		
Equipment Training	CUP																							
Booster Pump Delivery	Janusry 2022																							

LEGEND	
	Construction Activity
◆	Construction Milestone
	UTM Activity
◆	UTM Milestone

NOISE DESCRIPTION	RATING
None	N/A
Low Noise Activity (no audible sound for adjacent labs)	
Low to Medium Noise Activity (audible sound to adjacent labs)	
Medium Noise Activity (audible sound to labs above and below)	
Medium to High Noise Activity (audible sound within the building)	
High Noise Activity (will have significant impact on building)	