

UTM 6 Week Look Ahead Schedule

UTM New Science Building Muhanad M. Sidek			Party Responsible	November																					Dec					Updated: November 15, 2021							
#	P6 ID	Activity Description		Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun				
				Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	
			6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	Noise Rating	After Hrs. Work			
1		Green Roof Stairs & Ramp																																			
2		Install Drainage Board and Insulation - Complete			X	X	X																														
3		Form & reinforce stair slab and treads	FLYNN																																		
4		Cure & Shoring Removal	OUTSPAN																																		
5		Concrete remediation																																			
6		Level 1																																			
7		Zone 1 - Complete	OUTSPAN			X	X	X	X	X																											
8		Zone 2 - Complete	OUTSPAN			X	X	X	X	X																											
9		Zone 2 Stair 6 Shear wall (Level 1&2)	OUTSPAN			X	X	X	X	X																											
10		Zone 4	OUTSPAN			X	X	X	X	X																											
11		Zone 4 - Elvavator Core walls	OUTSPAN			X	X	X	X	X																											
12		Zone 6 - Complete	OUTSPAN			X	X	X	X	X																											
13		Zone 6 U-Wall buttress ends	OUTSPAN			X	X	X	X	X																											
14		Level 2																																			
15		Zone 1	OUTSPAN																																		
16		Zone 2 - (- Stair 6 wall)	OUTSPAN																																		
17		Zone 3	OUTSPAN																																		
18		Zone 4	OUTSPAN																																		
19		Zone 5	OUTSPAN																																		
20		Level 3																																			
21		Zone 1	OUTSPAN																																		
22		Zone 2	OUTSPAN																																		
23		Davis Loading Area - Exterior																																			
24		FRP Generator Foundations & Slab																																			
25		South Precast Panel #33 (SIP) with Gas Line Penetration Install (P4) - Complete	ADVANCED																																		
26		Run Gas Line Interior + Through Precast Panel	KELSON			X	X	X	X	X																											
27		Gas Service Installation Main to Meter (Foundation Wall)	ENBRIDGE			X	X	X	X	X																											
28		Mount Gas Meter on Housekeeping Pad	ENBRIDGE																																		
29		Gas Service On	ENBRIDGE																																		
30		Davis Loading Dock North - Enclosure & Interior Fit-out																																			
31		Install Precast Panels - Loading Dock North																																			
32		Install Precast Panels - Complete	ADVANCED			X	X	X	X	X																											
33	A2750	Install Furring Wall																																			
34		Install Furring Wall	DOWNSVIEW																																		
35	A2750	Above Ceiling MEP																																			
36		Install Above Ceiling Plumbing and Mechanical	KELSON																																		
37		Install Above Ceiling Conduit	NET																																		
38	A2750	Install OH Doors & Jambs - Loading Dock North																																			
39		Install OH Doors & Jambs - Loading Dock North																																			

UTM 6 Week Look Ahead Schedule

UTM New Science Building Muhanad M. Sidek			Party Responsible	November																												Dec					Updated: November 15, 2021	
#	P6 ID	Activity Description		Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun					
				Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Nov	Dec	Dec	Dec	Dec	Dec		
			6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5						
																																		Noise Rating	After Hrs. Work			
40		Elevator 1 & 2 - Remaining Work & Preconstruction Checklist																																				
41		Temporary Power and Lights - Complete	Walsh/Net			X	X	X	X	X																												
42		Elevator 2 - Install Disconnect switch in elevator machine room. - Complete	Net			X	X	X	X																													
43		Remove Outspan Platform - Complete	Outspan			X																																
44		Elevator 2 (East) - Elevator Install.	OTIS																																			
45		Elevator 1 (West) - Enclose Elevator Machine Room - Include Door	Downsview																																			
46		Elevator 1 (West) - Supply and install roofing (water tight).	Flynn			X	X																															
47		Elevator 1 (West) - Elevator Install.	OTIS																																			
48		Both Elevators - Lockable 120V disconnects in machine rooms. - Complete	NET																																			
49		Structural Steel																																				
50		Stair 1 - Core 1 - Southwest																																				
51		Install Stair 1	Core																																			
52		Stair 3 - Core 5 - Southeast																																				
53		Install Partition behind Precast Support Beam - Complete	Downsview																																			
54		Install AVB on Exterior of Partition & HSS Beam	FLYNN																																			
55		Install Stair 3	Core																																			
56		Stair 5 - East Opening - L1 - L2																																				
57		Install Stair 5	Core																																			
58		Penthouse Structural Steel																																				
59		Erect Penthouse Structural Steel	CORE																																			
60		Plumb and Torque Connections	CORE																																			
61		Erect Catwalk Structural Steel	CORE																																			
62		Rough-ins & Finishes																																				
63		Level 1 - Phase 1 Priority Walls																																				
64		Zone 3 - NW																																				
65		Mechanical Above Ceiling Rough-In	KELSON																																			
66		ACF Mock-Up - Above Ceiling/Inwall Electrical	KELSON/NET																																			
67		ACF Mock-Up - Above Ceiling Joist Framing - Completed	Downsview																																			
68		ACF Mock-Up - Above Ceiling/Inwall QA/QC	ALL																																			
69		ACF Mock-Up - Inwall Full Board Wall & Ceiling	DOWNSVIEW																																			
70		ACF Mock-Up - Paint	Associated Painters																																			
71		Zone 4 - SW																																				
72		Mechanical Above Ceiling Rough-In	KELSON																																			
73		Zone 5 - SW																																				
74		Mechanical Above Ceiling Rough-In	KELSON																																			
75		Zone 6 - SE																																				
76		Mechanical Above Ceiling Rough-In	KELSON																																			
77		Level 2 - Phase 1 Priority Walls																																				
78		Zone 1 - NE																																				
79		Mechanical Above Ceiling Rough-In	KELSON																																			
80		Zone 2 - North-Mid																																				
81		Mechanical Above Ceiling Rough-In	KELSON																																			
82		Zone 3 - South East																																				
83		Studding for Priority Walls	DOWNSVIEW																																			
84		Priority Wall Top Board/Tape	DOWNSVIEW																																			
85		Mechanical Above Ceiling Rough-In	KELSON																																			

