









3 Week Look Ahead Schedule

UTM Student Hub U of T Project # P300-20-025 Daniela DiBrigida		April 2024																						
		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri				
		April	April	April	April	April	April	April	April	April	April	April	April	April	April	April	April	April	April	April				
Activity Description		8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	Noise Rating		After Hours Work	
Roof level stucco			X	X																				
Hoarding removal			X																					
Scaffold removal			X	X	X																			
Interior vestibule glazing					X	X			X	X	X													
Commissioning functional testing						X	X																	
Exterior glazing									X	X	X	X	X			X	X	X	X	X				
Landscaping deficiencies									X	X	X	X	X			X								
Soffit stucco												X	X			X	X							

LEGEND

Construction Activity

Construction Milestone

UTM Activity

UTM Milestone

NOISE DESCRIPTION

None
Low Noise Activity (no audible sound for adjacent labs)
Low to Medium Noise Activity (audible sound to adjacent labs)
Medium Noise Activity (audible sound to labs above and below)
Medium to High Noise Activity (audible sound within the building section)
High Noise Activity (will have significant impact on building)

RATING

N/A
