
















3 Week Look Ahead Schedule

UTM 2021-22-26 CC3000 Indigenous Creation Studio UTM Project Manager: Daniela DiBrigida	March 2024																							
	Mon	Tues	Wed	Thurs.	Fri	Sat	Sun	Mon	Tues	Wed	Thurs.	Fri	Sat	Sun	Mon	Tues	Wed	Thurs.	Fri					
	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar					
Activity Description	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	Noise Rating	After Hours Work			
KD finish panel work with back ordered material	X	X	X																					
Acoustical panels at slats		X	X																					
Countertop install					X																			
Close and tape 4th floor ceiling in hall			X	X	X																			
Tentative fire alarm VI- will confirm March 11								X	X															
Truss install awaiting winch					X			X	X	X														
Tentative date for CO5 hardware											X													
Install CO5 hardware												X												
Final paint											X	X												
Convergent commissioning/ door auto install															X									
Final clean & inspections																X	X							
LEGEND																						NOISE DESCRIPTION		RATING
<div><div></div>Construction Activity</div> <div><div></div>Construction Milestone</div> <div></div> <div><div></div>UTM Activity</div> <div><div></div>UTM Milestone</div>																						None		N/A
																						Low Noise Activity (no audible sound for adjacent labs)		
																						Low to Medium Noise Activity (audible sound to adjacent labs)		
																						Medium Noise Activity (audible sound to labs above and below)		
																						Medium to High Noise Activity (audible sound within the building section)		
																						High Noise Activity (will have significant impact on building)		