

3 Week Look Ahead Schedule

P300-12-120 DV1015 Bat Facility Ashwin Rodrigues																								
		Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun		
		Feb	Feb	Feb	Feb	Feb	Feb	Feb	Feb	Feb	Feb	Feb	Feb	Feb	Mar	Mar	Mar	Mar	Mar	Mar	Mar	Mar		
Activity Description		16	17	18	19	20	21	22	23	24	25	26	27	28	1	2	3	4	5	6	7	8	Noise Rating	After Hours Work
DV1015 & Corridor (Noisy Work 6:00AM to 8:30 AM)																								
After 8:30AM - Medium to Low level noise activity																								
Electrical Rough-Ins			X	X	X	X			X	X	X	X	X			X	X	X	X	X				X
Controls Rough-Ins			X	X	X	X			X	X	X	X	X			X	X	X	X	X				X
Sheet Metal - Rough-in			X	X	X	X			X	X	X	X	X			X	X	X	X	X				X
Piping Rough-In			X	X	X	X			X	X	X	X	X			X	X	X	X	X				X
Demolitions & Roughins									X	X	X	X	X			X	X	X	X	X				X
Network Cables Rough-ins			X	X	X	X			X	X	X	X	X			X	X	X	X	X				X
Noise/ Vibration Weekend							X	X													X	X		X
PH Mechanical & Roof Area			X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Site Investigation & Locates			X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Electrical Rough-Ins			X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Controls Rough-Ins			X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Sheet Metal - Rough-in			X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Piping Rough-In			X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Roofing Work			X	X	X	X			X	X	X	X	X			X	X	X	X	X				

LEGEND	
	Construction Activity
	Construction Milestone
	UTM Activity
	UTM Milestone

NOISE DESCRIPTION	RATING
None	N/A
Low Noise Activity (no audible sound for adjacent labs)	
Low to Medium Noise Activity (audible sound to adjacent labs)	
Medium Noise Activity (audible sound to labs above and below)	
Medium to High Noise Activity (audible sound within the building section)	
High Noise Activity (will have significant impact on building)	